

SA office relocation



July

On-site activities completed

- Installation of roofing sheets and external cladding
- Completion of internal Aluminium partition frames to levels 1 & 2
- First fix services installed.
- Ground floor carpark fully trimmed and concrete poured
- Installed Ladders, Roof Access & Safety Systems

Project activities were completed

- AV system designed and onsite prewiring complete
- Operations Furniture & Fit-out selection process complete
- Outdoor and Lounge Furniture & Fit-out selection continuing
- Joinery designs approved
- Continuation of Asset cataloguing and sorting for Palmer Plc & Ward St
- Continuation of Document filing and archiving for Palmer Plc & Ward St
- Real Estate agent strategy finalised and approved
- Stakeholder meetings held
- Project Documents and Webpage updated

August

On-site activities planned

- Installation of door frames and ceiling panel grids
- External steel shroud installation
- Installation of external window glazing
- Plasterboard sheeting to wet area walls
- Sheet all internal walls includes flushing and sanding back