

SA office relocation



August

On-site activities completed

- Fixing of aluminium window shrouds
- Installation of external windows and doors
- Mount external matrix cladding to courtyard and front facade
- Installation of door frames and ceiling panel grids
- Commence install of external window glazing
- Plasterboard sheeting to wet area walls
- Sheet all internal walls includes flushing and sanding back

Project activities were completed

- Outdoor and Lounge Furniture & Fit-out selection
- External signage designed and approved
- Site tours of new building for Committee and Staff
- Continuation of Asset cataloguing and sorting for Palmer Plc & Ward St
- Continuation of Document filing and archiving for Palmer Plc & Ward St
- Palmer Plc sale campaign launched with EOI closing 10th September
- Stakeholder meetings held
- Project Documents and Webpage updated

September

On-site activities planned

- Install External metal cladding
- Complete installation of all external window glazing
- Complete sheeting all internal walls includes flushing and sanding back
- Commence tiling to wet areas includes screeding and waterproofing
- Apply 1st coat of paint finishes internally