

SA office relocation



June

On-site activities completed

- Installation of roofing sheets and external cladding
- Completion of internal partition studwork to levels 1 & 2
- Main runs for first fix services installed.
- GF carpark fully trimmed and ready for concrete pour

Project activities were completed

- AV vendor and proposal selected
- Continuation of Furniture & Fit-out selection process
- Continuation of Asset cataloguing and sorting for Palmer Plc
- Continuation of Document filing and archiving for Palmer Plc & Ward St
- Real Estate agent proposal and strategy finalised
- Stakeholder meetings held
- Project Documents and Webpage updated

July

On-site activities planned

- First fix services installation to continue
- Aluminium partition frame installations
- External steel shroud installation