

SA office relocation



March

On-site activities completed

- Completion of Piling
- Underground services including the deep stormwater and sewer mains
- Commencement of excavation for concrete footings and pads

Off-site activities completed

- Drawings completed for Pre-Cast Concrete, Structural Steel and Pre-Cast Flooring
- Order Mechanical Services, Plumbing and Electrical Services
- Order Internal and External Aluminium Window Frames and Glazing

Project activities were completed

- Initial proposal for IT services received
- Initial proposal for Furniture and Equipment received
- Commencement of Asset Cataloguing for Palmer Plc
- Commencement of Document filing and storing for Palmer Plc & Ward St
- Proposals from Real Estate agents received
- Stakeholder meetings held and Project documents created

April

On-site activities planned

- Completion of concrete footings and pads
- Completion of in ground services for plumbing and electrical
- Installation of Pre-Cast Concrete
- Installation of 60% of structural steel

Off-site activities completed

- Order external roof and wall cladding
- Order Ceilings and Partitions
- Order Floor Finishes and Tiling